First Part Final

Original/Duplicate/Triplicate

AEE/SSD)SBR 125/15-16 Dt 30-9-15

CONTRACT CERTIFICATE
(For other words)

Date: .....

Division :DASARAHALLI DIVISION

bill received no .....dated... ... Sub division.....

Book voucher No.....

Dated.....Scheduled Docket No.....

Head of Account.....

Name of work (as per Sanctioned Estimate.) **Providing improvements to roads & Drains at Industrial area balance portion at Abbigere Lakshmipura main road, in ward no.12, in Shettyhalli Sub-Division.**

Name of contractor and full address: **SURENDRA .B.T**

Reference to Agreement No. EE/DD/WO/ 347/14-15, Dated: 31/03/2015

4/4/15, 15/4/15, 29/4/15, 29/5/15

Certified that the measurements were taken by me on 30.9.15 .....and recorded in pages 341406 to 341413

Measurements Book No 3415/14-15 And that the work is satisfaction executed.

30.9.15

Contractor.

Officer-in-charge of work.

29.5.15 & 30-9-15

Certified that the measurements were taken by me on.....and found correct. The work is satisfactorily executed Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

If Memorandum of payment

Work Code No. 012-15-000014

Sub Division Officer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

		AMOUNT	
1.	Total value of work done or Supplies made as per account.		
2.	Deduct amount to be held in reserve being .....percent Rs.....		
3.	Deduct amount to be held in reserve being balance		
4.	Deduct payments: a) Amount of previous payment as in the office cash book voucher No.....Dated.....S.D.No..... Amount adjusted towards cash advance recovery of b) Payment cost store or other materials supplied.		
5.	Balance being unpaid value of work done held in reserve Total.....		
6.	Deduct cash advance made on the office cash book vehicle No..... Dated.....less adjustments.		
7.	Net amount due to or from contractor unadjusted items		
8.	Advance to contractor for materials brought to site (as detailed)		
	Within value of Government materials supplied.		
	Total amount adjusted:		

Contractor signature.

Received Rs..... (In words)

.....

.....by cash and by adjustment of

(for use in the office)

Payment as per memorandum.

(In final settlement of all demand)

Witness:

1.

2.

Date:

Paid by me by cheque No.....Dated.....

Cash Rs.....dated.....

Initials of officer making payment dated.....

Contractor Signature.

Executive Engineer.

Sl No	Description of Items
1	Earthwork excavation by manual means in hard soil involving an average horizontal throw upto 2 meters and an a upto 0.5 m, excavated surface leveled and sides neatly dressed the disposed earth to be leveled neatly after breakin complete as per specifications. MORTH/ Chapter 3.
2	Providing Granite slabs selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., 7.5 cms thick
3	Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180 kgs, with 40mm and graded granite metal coarse aggregates @ 0.86cum and fine aggregate @ 0.58cum machine mixed, concrete laid in exceeding 15cms. Thick, well compacted, in foundation and plinth, cost of all materials, labour, HOM of machine complete as per specifications. Specification No. KBS : 4.1, 4.2
4	Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240 kgs, with 20mm and down siz granite metal coarse aggregates @ 0.878cum and fine aggregate @ 0.459cum, machine mixed, concrete laid in exceeding 15cms. Thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, machinery, curing complete as per specifications. Specification No. KBS : 4.1, 4.2,
5	Providing and laying cement concrete using 20mm and down size granite jelly of ready mixed concrete (RMC)for R.C laid in 15cms thick layers and well compacted vibrating, curing, finishing with necessary cement mortar, form w scaffoldings to withstand pumping of concrete, with all lead and lifts etc., complete (exclusive of cost of steel and fa charges.) Ready mixed Cement concrete M-20 (1:1:5:3) for raft foundation, column footing, main and secondary beam
6	providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour machinery complete as per specifications. Specification No. KBS 4.6.3. for TMT Bars Fe 415.
7	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface walls at any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour as per specifications. Specification No KBS 4.6.2
8	Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an av upto 0.5 m, excavated surface leveled and sides neatly dressed the disposed earth to be leveled neatly after breaking complete as per specifications. MORTH/ Chapter 3
9	Providing, laying, spreading and compacting stone aggregates of specific sizes to water bound macadam spec including spreading in uniform thickness, hand packing, rolling with 3 wheeled steel/vibratory roller 8-10 tonnes in proper grade and camber, applying and brooming requisite type of screening/binding Materials to fill up the interstices aggregates, watering and compacting to the required density Complete as per Specification. A. By manual means. Specification No. 404. Type A 13.2mm for grading II.
10	Providing, laying, spreading and compacting stone aggregates of specific sizes to water bound macadam spec including spreading in uniform thickness, hand packing, rolling with 3 wheeled steel/vibratory roller 8-10 tonnes in proper grade and camber, applying and brooming requisite type of screening/binding Materials to fill up the interstices aggregates, watering and compacting to the required density Complete as per Specification. A. By manual means. Specification No. 404. Type B 11.2mm for grading III.
11	Carriage of mixed materials 10 Kms, For items of Sl.no 1.c) rs. 5.20 per cum/km
12	Disposal of debris to the final place of disposal with all lead and lift and as direction by the engineer in charge of the w 10 Km a)Basic rate for haulage of materials as per item No. 17.4/KSRRB : M100-4.1 ..... Rs. 2.00 Tonne/Km b)Avera of work 1.28 Tonne/Km for Rs. 2.00/Km c)Add loading and unloading Item No. 17.1 KSRRB M 100-1 Rs. 62.20

CERTIFICATE

1 Certified that Contractor has done the Work Satisfactorly.
2 Certified that Contractor has removed all debries from work spot.
3 There is no due from contractor side.

Rawi. N. K.
30/9/15

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

	Unit	Previous Measurement			Present Measurement			Total Up-to-Date		Remarks
		Qty	Rate	Cost	Qty	Rate	Cost	Qty	Cost	
erage lift of clods	Cum	–	–	–	**368.86**	105.00	**38730.00**	368.86	38730.00	-
omplete	Cum	–	–	–	**1249.20**	639.00	**798239.00**	1249.20	798239.00	-
own size yers not , curing	Cum	–	–	–	**3.60**	4800.00	**17280.00**	3.60	17280.00	-
graded yers not HOM of	Cum	–	–	–	**12.96**	5300.00	**68688.00**	12.96	68688.00	-
C works rks and brication	Cum	–	–	–	**4.97**	5800.00	**28814.00**	4.97	28814.00	-
position, wherever HOM of	Q	–	–	–	**6.13**	7975.00	**48922.00**	6.13	48922.00	-
such as omplete	Sqm	–	–	–	**64.80**	293.00	**18986.00**	64.80	18986.00	-
erage lift of clods	Cum				**723.45**	75.00	**54259.00**	723.45	54259.00	
fications lages to f coarse MORTH	Cum				**310.05**	1540.00	**477477.00**	310.05	477477.00	
fications lages to f coarse MORTH	Cum				**155.03**	1615.00	**250365.00**	155.03	250365.00	
	Cum				**465.08**	59.00	**27439.00**	465.08	27439.00	
ork, lead ge earth	Cum				**1092.31**	73.00	79739.00	1092.31	79739.00	
						TOTAL Rs.	1908938.00		1908938.00	-
						Add 1% For Quality Control Test.	19,089.00		19,089.00	
						GRAND TOTAL Rs.	1928027.00		1928027.00	

		Previous Measurement			Present Measurement			Total Up-to-Date		Remarks
	Unit	Qty	Rate	Cost	Qty	Rate	Cost	Qty	Cost	
rage lift of clods	Cum	–	–	–	368.86	105.00	38730.00	368.86	38730.00	-
omplete	Cum	–	–	–	1249.20	639.00	798239.00	1249.20	798239.00	-
wn size yers not , curing	Cum	–	–	–	3.60	4800.00	17280.00	3.60	17280.00	-
graded yers not HOM of	Cum	–	–	–	12.96	5300.00	68688.00	12.96	68688.00	-
C works rks and rication	Cum	–	–	–	4.97	5800.00	28814.00	4.97	28814.00	-
osition, herever HOM of	Q	–	–	–	6.13	7975.00	48922.00	6.13	48922.00	-
such as omplete	Sqm	–	–	–	64.80	293.00	18986.00	64.80	18986.00	-
rage lift of clods	Cum				723.45	75.00	54259.00	723.45	54259.00	
ications ages to coarse MORTH	Cum				310.05	1540.00	477477.00	310.05	477477.00	
ications ages to coarse MORTH	Cum				155.03	1615.00	250365.00	155.03	250365.00	
	Cum				465.08	59.00	27439.00	465.08	27439.00	
rk, lead ge earth	Cum				1092.31	73.00	79739.00	1092.31	79739.00	
						TOTAL Rs.	1908938.00		1908938.00	-
					Add 1% For Quality Control Test.		19,089.00		19,089.00	
						GRAND TOTAL Rs.	1928027.00		1928027.00	